



# GLEN 07-1006

## Replace Existing Curbs, Gutters and Sidewalks

### Project Overview

- Remove and Replace existing damage concrete curbs, gutters and sidewalks in 13 locations, basewide. See Project Location map.
- Awarded to BASCO Group on 14 July 2016 for \$87,680.51.
- 90 day period of performance.

### Schedule

- Notice to Proceed 03 Aug 2016
- Complete Submittals/RA Badging 02 Sept 2016
- Mobilize 19 Sept 2016
- Work Outside the RA 19 Sept – 03 Oct, 2016
- Work Inside the RA 25 Sept – 10 Oct, 2016
- Early Project Completion Date 14 Oct 2016
- **Contract Completion Date 02 Nov 2016**

### Base Impacts

- Traffic control will be in accordance with the MUTCD. At least one lane will remain open at all times. Lane closures in the work zone will be limited to 0730 to 1630. Flagmen will be used to direct traffic around the work zone. 2-way traffic will be re-established at night and on weekends.
- High traffic areas at Kepler Avenue (in front of Building 780) and at the Enoch Roundabout will be removed and replaced during non-peak hours. Saturday and off hour work may be considered to minimize impacts in high traffic areas.



**Project Location Map**